

# Bilotta Construction Corp.

## 2 Week Look Ahead August 17, 2015 - August 28, 2015

### Week 1 August 17th to August 21st

- Crew #1 Install 8" pipe on Long Pond Road at Yard
- Crew #1 Install 8" pipe on Banksville Rd
- Crew #2 Install hydrants on Long Pond Road
- Crew #2 Install house services on Windmill Rd (from North Lake to Thornewood)
- Crew #3 Install house services on Thornewood Rd (from Thorne Ln to Middle Patent Rd)
- Connect Temporary Water Main on Banksville Rd
- Pressure and Bacteria testing on Long Pond Rd (from Valley Ln to Windmill Rd & Yard)

### Week 2 August 24th to August 28th

- Crew #1 Install 8" pipe on Banksville Rd
- Crew #2 Install house services on Thornewood Rd (from Windmill Rd to Fox Ridge Rd)
- Crew #3 Install house services on Windmill Rd (from Thornewood Rd to Long Pond Rd)\*\*

\*\* Note: This item is contingent on WCDOH approvals for pressure test and bacteria test.